

	<u>Project Name</u>	<u>Award Amount</u>	<u>Paid to Date</u>	<u>Participating</u>	<u>State PV Submissions</u>	<u>Estimated Remaining</u>	<u>Status</u>
1	Hudson County Resurfacing -2011	\$1,438,243.15	\$1,384,059.08	\$1,284,873.08	\$1,014,932.36	\$269,940.72	Closed, submitting final paperwork to NJDOT
2	Improvements to J.J. Braddock Park Roadways, Phase 1	\$838,771.21	\$850,140.97	\$816,789.97	\$591,578.41	\$225,211.56	Punchlist, pending agreement execution for reimbursement.
3	JF Kennedy Boulevard, Jersey City	\$1,960,733.55	\$1,568,077.01	\$1,416,077.01	\$1,316,050.16	\$100,026.85	Punchlist, pending agreement execution for reimbursement.
4	Lincoln Park Bike Lanes	\$158,305.00	\$174,329.90	\$165,647.90	\$103,728.75	\$61,919.15	Closed, final paperwork submitted to NJDOT
5	Paterson Plank Road Stabilization	\$628,750.00	\$555,614.88	\$555,614.88	\$464,062.50	\$91,552.38	Punchlist, pending agreement execution for reimbursement.
6	Single Span Arch Bridge over Davis Ave	\$1,657,395.00	\$1,596,343.76	\$1,588,618.76	\$750,000.00	\$838,618.76	Closed, submitting final paperwork to NJDOT
	Totals of NJDOT's Original List:	\$6,682,197.91	\$6,128,565.60	\$5,827,621.60	\$4,240,352.18	\$1,587,269.42	
7	JFK Blvd., Willow Ave. & 32nd St. Resurfacing Program	\$2,056,093.88	\$1,797,929.77	\$91,495.00	\$68,621.25	\$22,873.75	Punchlist, pending agreement execution for reimbursement.
8	Improvements to Paterson Plank Road	\$843,156.35	\$718,196.29	\$743,156.35	\$591,578.41	\$151,577.94	Punchlist, pending agreement execution for reimbursement.
9	Improvements to Passaic Avenue - Milling, Paving, Striping	\$1,005,504.79	\$927,815.16	\$905,504.79	\$679,128.59	\$226,376.20	Punchlist, pending agreement execution for reimbursement.
10	Improvements to Observer Highway	\$2,715,361.25	\$1,969,909.11	\$2,555,361.25	\$338,331.32	\$2,217,029.93	Punchlist, on hold pending decision from State on shutdown.
11	Improvements to JFK Blvd East, West Hudson Park & Newark Street	\$1,079,961.50	\$0.00	\$962,461.50	\$0.00	\$962,461.50	Awarded, scheduled start 7/11, on hold due to shutdown. (Agreement pending)
12	Improvements to Nwk-JC Tnpg Phase II & Frank E. Rodgers Blvd.	\$1,162,833.66	\$0.00	\$1,030,333.66	\$0.00	\$1,030,333.66	Awarded, started, FER partially striped, on hold due to shutdown. (Agreement pending)
13	Concrete Deck Rehabilitation of the Park Avenue Bridge (CR677)	\$1,062,067.00	\$0.00	\$915,451.00	\$0.00	\$915,451.00	Awarded, started, on hold due to shutdown. (Agreement pending)
14	Reconstruction of 15th Street Extension South Bridge	\$3,033,475.00	\$0.00	\$3,003,475.00	\$0.00	\$3,003,475.00	Awarded, survey work on hold due to shutdown. (Agreement pending)
15	Rehabilitation of JF Kennedy Blvd. Columbus Bridge- Phase II	-	-	-	-	-	Award Pending, on hold due to PATH and shutdown.
16	Sidewalk & Fence Repair Secaucus Rd at Grand Av Bridge	-	-	-	-	-	Advertising, NJDOT will not concur with award until TTF resolved.
17	Ferry Road Bridge Fence Repairs	-	-	-	-	-	Advertising, NJDOT will not concur with award until TTF resolved.
18	Improvements to Park Avenue & 74th Street	-	-	-	-	-	Advertising, NJDOT will not concur with award until TTF resolved.
19	Hoboken Bicycle Lane Improvements	-	-	-	-	-	Design (Hoboken), proceeding, if shutdown lingers, may affect construction.
20	First Street Improvements	-	-	-	-	-	Design (Hoboken), proceeding, if shutdown lingers, may affect construction.
21	Traffic Signal Improvements - Package V - Eight Intersections	-	-	-	-	-	Design (RBA), proceeding, if shutdown lingers, may affect construction.
		\$19,640,651.34	\$11,542,415.93	\$16,034,860.15	\$5,918,011.75	\$10,116,848.40	

**Notes:**

- 1). Federally funded projects are unaffected by the shutdown.
- 2). "Estimated Remaining" column is based on award amount. Actual project cost is yet to be determined.